

Walpole Broadband Install
 Project update October 19, 2020

Job	Fiber Built %	Splicing %	Testing Complete	Ready foInstall
Gray-Bellows Falls FDH #1	100%	50%	Not Started	Not Started
Light Pink-Bellows Falls FDH #2	99% (1100 flat drop to place to complete)	Not Started	Not Started	Not Started
Light Green-Bellows Falls FDH #3	75%	Not Started	Not Started	Not Started
White-Bellows Falls FDH #4	45%	Not Started	Not Started	Not Started
Orange-Walpole FDH #1	80%	40%	Not Started	Not Started
Purple-Walpole FDH #2	75%	40%	Not Started	Not Started
Red-Walpole FDH #3	75%	25%	Not Started	Not Started
Lime Green-Walpole FDH #4	75%	25%	Not Started	Not Started
Light Blue-Walpole FDH #5	50%	10%	Not Started	Not Started
Yellow-Walpole FDH #6	50%	5%	Not Started	Not Started
Dark Blue-Walpole FDH #7	50%	5%	Not Started	Not Started